

## Retention Wall Project - 2010

**Update: 2-11-2010**

**Pete Fourniers 1<sup>st</sup> Report on the Retaining Wall Project behind the Boat House and behind the stone cabins on the low road. [Thanks Pete for your dedication to camp!]**

1.

**The railroad ties have been removed from behind the boat house**

**The trees have been cleared from behind the boat house**

**Both steel tanks have been removed**

**A 5' wide area has been excavated behind the boat house including the areas to the north and south**

**The railroad ties have been removed from in front of the B&C area**

**Some pea stone has been delivered.**

**Per Mr. Ward 2 semis of stone should be delivered today. A representative of Consumers Concrete made a site visit and has decided that he cannot get the trucks to Tent Street. He will off load in the Mess Hall parking lot. Mr. Ward will have to move the product to the final location. This should be an extra for Mr. Ward. Assuming he can move 6 pallets an hour (that is 1 every 10 minutes) and 130 pallets need to be move- this equals another 22 hours of time.**

**If the block arrives today, I will swing by and take more photos...**

**Below are photos of interest.**



Looking south from boat house past sail house- note' 5' clearance



North end of boat house- steel tank and concrete foundation gone



5' wide excavation behind boat house



Minor damage to sail house trim



Some of the trees removed- note steel tank and concrete foundation gone